Road Crew Report January 2016

January 2 – 8, 2016

- Completed Christmas Tree Collection on Monday
- Greg and Keith repaired signs
- Crack sealed Grove Road
- Repaired the loader – installed new relays. Working on the brake lines.
- Mowers were put into storage
- Mulch pile was turned
- Salt shed was set up and cinders delivered
- The garage office and bathroom was cleaned, prepped and painted. A heat duct was repaired as well.
- Fixed and painted the rust spots on #2s bed.
- Took #7 to get the transmission looked at. Getting a quote to fix.

An equipment report is attached from Andrew Letsche.

The salt shed is full and equipment is ready for salting operation.

Upcoming projects:

1. Christmas Tree pick up January 11 & 18
2. Continue crack sealing
3. Pleasant Hill Road repair
4. Measure for cabinets in the Community Park Concession Stand
5. I expect some wintery mix by month end.
6. Complete road review and have a recommendation on road work for February meeting

Purchase request:

Up to 4 skids of crack seal as needed with a cost not to exceed $4,320.

EQUIPMENT REPORT – 1/8/16

12/10/15 Replaced slack adjuster and adjusted brakes on truck #2. Was seized up.

12/22/15 Replaced gas tank on truck #5. Had pin holes.

12/23/15 Clean cabs on trucks

12/28/15 Finished cleaning cabs on trucks

12/29/15 Ordered relays for loader 621B

12/29/15 Changed rear differential oil and transmission oil in truck #2

12/30/15 Greased dump bodies and spreaders on trucks 1,2,3 & 4. Greased body on 6

12/30/15 Made chain bracket latch on #6 dump body (needs to be welded)

01/05/16 Replaced faulty relays on loader

EQUIPMENT GREASING LOG

IN	#	DATE	MILES	HOURS	REMARKS
A.E.L.	4	12/28/15	6,196.8	588	Dump body & spread
A.E.L.	1	12/28/15	8,047.1	648.4	Dump body & spread
A.E.L.	2	12/28/15	27,825	2622	Dump body & spread
A.E.L.	6	12/30/15	57,343.5	N/A	Dump body
A.E.L.	3	12/30/15	26,093	N/A	Dump body & spread

GEM SEAL
8303 Pulaski Hwy
Suite C
Rosedale, MD. 21237

CUSTOMER		PROJECT
Maidencreek Township		General Purchase
Attn: Keith Shuman		Account # Pending
1 Quarry Road PO Box 319		
Blandon PA 19510		
kshu72@msn.com		Quoted by: Doug Gensler

PRODUCT	QTY	PRICE
Right Pointe RP 5078 (replaces polyflex	Lb. 2,160 lbs	$0.5000 $1,080.00
RP Right Away (Detack)	Pail	$44.00
RP Black Mastic	Lb.	$0.7500
Mastic applicator melter rental	Week	$1,500.00
	Month	$4,500.00

36-Boxes per Pallet, 60 lb. per box (2-30 lb. blocks per box , 2160 Lbs. per Pallet.

*****Above pricing includes freight**

To place order contact Doug Gensler at 717-462-3556 or e-mail doug.gensler@oldcastle.com